

Area	Company	Start	End	Activity	Status
Area 1	Delta Pty Ltd T/A Delta Group	6:30	7:00	Hitachi ZX890 Delivery	Completed
B107	Design & Construct Mechanical Services Pty. Ltd	7:00	15:30	Installing A/C equipment to dust collectors	In Progress
Area 1	Delta Pty Ltd T/A Delta Group	7:00	7:30	7x Semi/ Quads - On turn-around/ Importing Type...	In Progress
OTHER BOOKINGS	Hindmarsh Plumbing Services	7:00	16:00	Hydro vac truck - Deep sewer	Completed
B137	GENIS STEEL (SA) PTY LTD	7:00	7:30	Induction	Completed
B137	Frost Catering Equipment	7:00	9:00	drop off equipment	Completed
Area 1	Delta Pty Ltd T/A Delta Group	7:30	8:00	Franna - Assemble excavator	Completed
B137	Commercial Ceramics & Stone Pty Ltd	8:00	8:30	Tile Delivery	In Progress
GATE 4a DROP OFF'S	Shamrock Civil Engineering Pty Ltd	8:00	9:00	10mm Screenings - 200 tonnes	In Progress
GATE 4a DROP OFF'S	Hindmarsh Plumbing Services	8:00	10:30	Sewer pump station works	Completed
B107	CLADDING AND ROOFING CONTRACTORS PTY. LTD.	8:00	9:00	EWP delivery	Completed
B137	Commercial Ceramics & Stone Pty Ltd	9:00	21:43	Sand	Completed
B107	CLADDING AND ROOFING CONTRACTORS PTY. LTD.	9:00	10:30	Telehandler delivery	Completed